

Monthly Progress Report.
City Governance Project
RDEC Bhaban, Level-08
LGED, Agargaon, Sher-e-Banglanagar, Dhaka-1207.


Name of Project: City Governance Project (GCP).
Name of CC: Gazipur City Corporation.

Up to- 31.12.2016

Sl. No.	Name of Project with ID	Quantity (km/m/nos.)	Estimated Cost (tk.)	Contract Amount (tk.)		Name of Contractor with address, E-mail & mob. No.	Date of Contract	Date of Completion			Physical Progress		Financial Progress					Remarks
				Original	Revised			As per Contract/Extended	Actual	Up to previous month	Reporting month	Amount (tk.) (1st R/A)	Amount (tk.) (2nd R/A)	Amount (tk.) (3rd R/A)	Amount (tk.) (4th R/A)	Amount (tk.) (5th R/A)	% of Contract Amount	
1	Repairing & widening of Korabari bus stand to Norshingapur road (Ashulia connection road) by BC at ch. 00-CH-735fm along with 2 box culvert (X-drain at ch. 3700m). Package No: ICGP BI/GCC 01 Package ID 34628	7.35 km	157515772.0	151050264.7	.	M/s. Hamim International & Mohiuddin Ahmed (JV), Kulpaadi, Madarapur, Bangladesh.	01.02.16	31.01.17	-	35%	35%+2%=37%	11878695.00, Date-05.05.2016	8409576.82, Date-27.06.16	12527549.00, Date-07.09.16	4799846, Date-17.10.16	.	24.90%	
2	Repairing & widening of road from Matzahan bazar to Meghidubi Bypass road via Kironatack, Pubail by BC along with 1 box culvert size 10mx4.5m (ch. 0.00-2.55km). Package No: ICGP BI/GCC 02 Package ID 20772	2.55 km link road	51830181.0	49,07,1701.17	49068665.00	M/s. Raka Enterprise (JV), Borobongram, Sopura, Shamokhdum, Rajshahi.	08.09.15	07.09.16 EM-20.11.16	-	74%	74%+0%=74%	6119864.57, Date-18.01.16	12931846.00, date-30.05.16	5741407.00, Date-07.09.16	.	50.52%		
3	Repairing & widening of EC road from Rajendrapur Chowrasa of Dhaka-Myrmensingh road to Vin bazar Mastler Bari-Mirzapur road via Bangla Bazar. (Bangla bazar Ch. 00-400 Ch. 00-3000) (Bangla Bazar to Vin Bazar Ch. 00+3000- Ch. 00+5000) Package No: ICGP BI/GCC 03 Package ID 37675	4.975km	121361766.0	100324529.2	.	Hamim International & Mohiuddin Ahmed (JV), Kulpaadi, Madarapur, Bangladesh.	10.03.16	09.03.17	-	24.00%	24%+1%=25%	10000000.00, Date-07.09.16	.	.	.	9.97%		
4	Construction of Drain RCC/Pipe along side of the road from Rajendrapur BRAC centre gate to Mirzapur Bazar canal at Ch. 800-6200m. Package No- ICGP BI/GCC 04 Package ID-33163	5.40 km	112973077.0	107266391.9	.	UDC-MAQ (JV), House no-142, Ground floor, Lane-22, New DOHS, Mohakhali, Dhaka-1206.	23.03.16	22.03.17	-	50%	50%+3%=53%	16047838.36, Date-27.06.16	7882496.00, Date-07.09.16	.	.	22.31%		
5	Repairing & Widening of Road by BC from Bilaspur Bot-tola to Porabari Bazar of Dhaka Myrmensingh road via Salna Bazar & Juliarpar Bazar. (Bilaspur Bot tola to Salna bazar Ch. 00+000-00+4800)(Salna bazar to Juliarpar bazar Ch. 00+4800-00+7500) (Juliarpar Bazar to Porabari Bazar Ch. 00+000-7500-00+9500) Package No- ICGP BI/GCC 05 Package ID-35950	8.882 km	238061770.0	221095762.7	.		25.02.16	24.02.17	-	31%	31%+4%=35%	17376343.63, Date-29.06.16	20043940.00, Date-16.11.16	.	.	16.92%		

Name of Project with ID	Quantity (km/ m/nos.)	Estimated Cost (tk.)	Contract Amount (tk.)		Name of Contractor with address, Email & mob. No.	Date of Contract	Date of Completion		Physical Progress		Financial Progress					Remarks	
			Original	Revised			As per Contract/ Extended	Actual	Up to previous month	Reporting month	Amount (tk.) (1st R/A)	Amount (tk.) (2nd R/A)	Amount (tk.) (3rd R/A)	Amount (tk.) (4th R/A)	Amount (tk.) (5th R/A)		% of Contract Amount
6	Construction of RCC drain from chowrasa (Nigath complex) to Chhalai Khali via Taligara Bahali (ch. 00-2535m). Package No- ICGP BI GCC 06 Package ID- 33157	2.535km	65392652.0	60793888.83	M/s. Harim International, Kulpadi, Madanpur, Bangladesh.	01.02.16	31.01.17	-	85%	85% + 3%=88%	11957593.428, Date- 14.03.16	9467636.00, Date- 25.05.16	16290632.00, Date- 07.09.16	-	-	62.04%	
7	(a) Repairing & widening of road by BC from Bonomala Rail gate to Dhaka Wymensing connecting road at college gate (ch. 0.00-ch. 1425.00m). (b) Repairing & widening of Bonomala Saied Mridha connecting road by BC to Pubail connecting road behind Tongri Thana (ch. 0.00m-ch. 2050.00m). Package No: ICGP BI GCC 07 Package ID 20774.	1.425km 2.050km	108963880.0	108,779,188.80	M/s. Harim International, Authorized Executive, "Harim International & Mohiuddin Ahmed (JV)", Kulpadi, Madanpur, Bangladesh.	16.08.15 Ext- 28.10.16	15.08.16	-	66%	66% + 2% = 68%	12258814.91, Date-14.1.16	10039338.09, date-08.03.16	10300259.00, date-05.05.16	7267618.25, Date-28.06.16	13893837.00 Date-14.11.16	49.42%	
8	Repairing & widening B/C road from Nowzour to Zrati bazar road (from Nowzour up to 2.00km) (ch. 00-000 to 02-000km). Package No: ICGP BI GCC 08 Package ID 20775.	2.000km	509826271.0	44,300,448.28	M/s A.B.M. Delwar Hossain & M/s Amena International (JV), R.A.D.S house, Digambarhata Cornilla.	2.11.15	1.11.16	-	52%	52% + 0% =52%	4725001.13, date- 29.02.16	8055607.95, date- 13.03.16	6255490.925, Date- 29.06.16	-	-	42.74%	Re-cast send to PCO office
9	Construction of RCC drain along the side of Nowzour to Zrati bazar road (from Nowzour up to 2.00km) (ch. 00-000 to 01+960km) Package No: ICGP BI GCC 09 Package ID 20765.	1.960km	63933001.0	57,005,617.78	Mesba-Mithu (JV), 42/D, Amirbag R/A, Maheshbag Road, Chittagong.	18.08.15	17.08.16	-	90%	90% +0% = 90%	13796040.00, date- 09.12.15	11662626.42, date- 28.02.2016	11172514, Date- 29.06.16	11241301.00, Date- 07.09.16	-	83.98%	Re-cast send to PCO office


29.12.16
Senior Field Engineer
GCP GCC


29.12.16
Assistant Engineer
Gazipur City Corporation


29.12.16
Executive Engineer
Gazipur City Corporation


29.12.16
Chief Account Officer
Gazipur City Corporation


29.12.16
Superintending Engineer
Gazipur City Corporation